

TRCC

2024-2025 PROJECT STATUS SUMMARY

As of March 28, 2025

# of Projects by Status	2019	2021	2022	2023	2024	2025	Total
Open	1	1	1	8	10	13	34
Closed	0	1	2	10	1	0	14
Declined Grants	0	0	0	1	2	0	3
	1	2	3	19	13	13	51

Funding	2019	2021	2022	2023	2024	2025	Total
Open Projects	250,000.00	486,710.30	-	5,072,351.90	5,004,801.12	6,000,000.00	16,813,863.32

TRCC					
2024-2025 PROJECT STATUS DETAIL					
As of March 28, 2025					
Applicant	Project/Program	Funding Term	Project Completion Deadline	Contract Expiration	Status
Open Projects					
2019					
Utah Cultural Celebration Center	Tech Equipment	2019	12/31/19	12/31/19	
2021					
Kearns City	David Gourley Park Pavilion and Restroom	2021			Project in process.
2022					
Murray City	Murray Theatre Renovation	2021-2022	06/30/25	09/30/25	Reimbursed in full, but project not complete. Estimated completion 06/25.
2023					
Herriman City	Wide Hollow Trailhead	2023	06/15/25	06/15/25	Project in process. Applicant requesting deadline extension and decrease in scope.
Holladay City	Holladay City Park Historic Walk	2023	03/31/26	03/31/26	Project in process. Applicant requesting increase in scope.
Midvale City	Canal Trails	2023	12/31/25	12/31/25	Project in process. Applicant has not submitted a reimbursement request.
Taylorsville City	Taylorsville Park	2021 - 2023		12/31/24	Reimbursed in full, but project not complete. Estimated completion 06/25.
University of Utah Dept of Film & Arts	Modern Cinema	2023	12/31/25	03/31/26	Project in process. Applicant has not submitted a reimbursement request.
USU Bastian Agricultural Center	Adventure Trail	2023	12/31/25	03/31/26	Project in process. Applicant has not submitted a reimbursement request.
Utah Museum of Contemporary Art	Master Plan Improvements	2023	09/30/25	09/30/25	Project paused. Agreement to be extended.
West Jordan City	West Jordan Cultural Arts Facility	2021 - 2023	12/31/25	12/31/25	Project in process. Applicant has not submitted a reimbursement request.
2024					
Bluffdale City	Equestrian Park Improvements	2024	09/30/25	12/31/25	Project in process. Applicant has not submitted a reimbursement request.
Copperton	Copperton Park Upgrade Project	2024	03/31/26	06/30/26	Project in process.
Cottonwood Heights	Highland Drive Pedestrian Trail - Phase 3	2024	09/30/25	12/31/25	Project in process. Applicant has not submitted a reimbursement request.
Draper City	Jenson Farms Park and Trail Connectivity	2024	09/30/25	12/31/25	Project in process. Applicant has not submitted a reimbursement request.
Holladay City	City of Holladay Park Upgrades	2024	03/31/26	06/30/26	Project in process.
Kearns City	Camp Kearns Historic Walk	2024	03/31/26	06/30/26	Project in process. Applicant has not submitted a reimbursement request.
Millcreek City	Millcreek Master Arts and Culture Plan	2024	06/30/26	09/30/26	Project in process. Applicant has not submitted a reimbursement request.
Oquirrh Recreation and Parks District	KOPFC Outdoor Recreation Pool Air Supported Structure and Upgrades	2024	03/31/26	06/30/26	Project in process. Applicant has not submitted a reimbursement request.
South Salt Lake City	Historic Scott School Arts and Community Center	2024	12/31/25	03/31/26	Project in process.
USU Bastian Agricultural Center	Equine Arena Improvement Plan, Ph. 1 & 2	2023-2024	03/31/26	06/30/26	Project in process.
West Valley City	Veterans Hall & Park	2021 - 2024	06/30/25	09/30/25	Contract executed in 2025. Reimbursement #1 processed.
2025					
Cottonwood Heights P&R Service Area	Bywater Park Improvements	2025	03/31/27	06/30/27	Agreement to be sent this week.
Holladay City	City Hall Auditorium Renovation Design	2025	03/31/27	06/30/27	Agreement to be sent this week.
Millcreek City	Millcreek Common Phase II	2025	03/31/27	06/30/27	Agreement to be sent this week.
Rad Canyon BMX	BMX Facility Renovation at Bingham Creek Park	2025	03/31/27	06/30/27	Agreement to be sent this week.

TRCC					
2024-2025 PROJECT STATUS DETAIL					
As of March 28, 2025					
Applicant	Project/Program	Funding Term	Project Completion Deadline	Contract Expiration	Status
Riverton City	4200 West Pond Concept	2025	03/31/27	06/30/27	Agreement to be sent this week.
Riverton City	City Hall Playground	2025	03/31/27	06/30/27	Agreement to be sent this week.
Sandy City	Bicentennial Park Pickleball Courts & Playground	2025	03/31/27	06/30/27	Agreement to be sent this week.
Taylorsville City	Summit Park	2025	03/31/27	06/30/27	Agreement to be sent this week.
Tracy Aviary	Eco-Learning Lab at Pia Okwai	2025	03/31/27	06/30/27	Agreement to be sent this week.
Trails Utah	Grandeur Trail Re-route	2025	03/31/27	06/30/27	Need updated TRCC Project Budget Worksheet before agreement written.
Trails Utah	Herriman BST Re-route	2025	03/31/27	06/30/27	Need updated TRCC Project Budget Worksheet before agreement written.
West Jordan City	Ron Wood State & Bike Park, Ph. II	2025	03/31/27	06/30/27	Agreement to be sent this week.
Closed Projects					
2021					
Millcreek City	Canyon Rim Park Playground	2021			Project finished.
2022					
Pioneer Theater	First Stage Theatre Program	2020 - 2022	06/30/24	06/30/24	Project finished and final TRCC Project Status Report accepted.
Salt Lake Ranger District	Lower Big Cottonwood Climbing Conservation Initiative	2021 - 2022	12/31/24	03/31/25	Project finished and final TRCC Project Status Report accepted.
2023					
Bluffdale City	East/West Trail Corridors & Connections	2023	09/30/24	09/30/24	Project finished and final TRCC Project Status Report accepted.
Cottonwood Heights P&R Service Area	Community Parks Playgrounds	2023	03/31/24	03/31/24	Project finished and final TRCC Project Status Report accepted.
Midvale City RDA	Main Street Festival Lighting	2023	09/30/24	09/30/24	Project finished and final TRCC Project Status Report accepted.
Murray City	Murray Mansion/Museum	2023	09/30/24	09/30/24	Project finished and final TRCC Project Status Report accepted.
Riverton City	Sandra N. Lloyd Community Center Renovation	2023	03/31/24	03/31/24	Project finished and final TRCC Project Status Report accepted.
Sandy City	Alta Canyon Sports Center Design	2023	03/31/25	03/31/25	Project finished and final TRCC Project Status Report accepted.
Sandy City	Parks & Rec Master Plan Update	2023	06/30/24	06/30/24	Project finished and final TRCC Project Status Report accepted.
Sandy City	Sandy Amphitheater Upgrades	2023	09/30/24	09/30/24	Project finished and final TRCC Project Status Report accepted.
Taylorsville Historical Preservation Society	Taylorsville Museum	2023	12/31/23	12/31/23	Project finished and final TRCC Project Status Report accepted.
Trails Utah	Silver Lake Loop Trail	2023	03/31/25	03/31/25	Project finished and final TRCC Project Status Report accepted.
2024					
Murray City	Riverview Park Improvements	2024	03/31/25	03/31/25	Project finished and final TRCC Project Status Report accepted.
Declined Grants					
2023					
South Jordan City	Mystic Springs, Phase 1	2023	03/31/25	03/31/25	TRCC grant declined 05/17/24.
2024					
Midvale City	Midvale Art House	2024	03/31/25	06/30/25	TRCC grant declined 03/26/25.
VA Salt Lake City Health Care System	National Veterans Golden Age Games	2024			TRCC grant declined 05/20/24.